

North Central Railway

Progress report of PSC sleepers of North Central Railway in FY 2018-2019

S. N.	Name of concrete sleeper plant	Reference of Board's contract No	Ordered quantity against the contract (Nos.)	Quantity produced against contract based on IC issued during the year	Quantity produced against contract based on IC issued during the year	Total Quantity produced against contract based on IC issued during the the contract
				2018-19 (During MAR-2019)	2018-19 (Upto 31.03.2019)	
1	ECON Antri Ltd., Antri	CS-169/2016 **	336663	16401	93409	271378
2	ECON Antri Ltd, Chola	CS-169/2016 *	104725	936	25357	104675
3	Engipress Industries Ltd., Banmore	CS-169/2016 **	327349	15500	107879	268899
4	Indian Hume Pipe Co., Ltd., Karari	CS-169/2016 *	342884	11532	99219	275045

* 30% quantity increased

** 36663Nos quantity increased