

North Central Railway

Progress report of PSC sleepers of North Central Railway in FY 2019-2020

MAR/2020

S. N.	Name of concrete sleeper plant	Reference of Board's contract No	Ordered quantity against the contract (Nos.)	Quantity produced against contract based on IC issued during the year 2019-2020			Total Quantity produced against contract based on IC issued during the contract
				During Period 21.03.20 to 31.03.20	During the month	Upto the month	
1	ECON Antri Ltd., Antri	CS-169/2016 **	336663	0	0	50647	322025
2	ECON Antri Ltd, Chola	CS-169/2016 *	104725	0	0	50	104725
3	Engipress Industries Ltd., Banmore	CS-169/2016 **	327349	0	0	49601	318500
4	Indian Hume Pipe Co., Ltd., Karari	CS-169/2016 *	342884	0	0	67789	342884

* 30% quantity increased

** 36663Nos quantity increased

Note: Balance quantity of Banmore & Antri plants has been short closed in contract CS-169/2016

Contract CS-172/2018

1	ECON Antri Ltd., Antri	CS-172/2018	375000	0	13716	81343	81343
2	ECON Antri Ltd., Chola	CS-172/2018	285000	0	9267	40602	40602
3	Engipress Industries Ltd., Banmore	CS-172/2018	375000	0	9671	68373	68373
4	Indian Hume Pipe Co. Ltd., Karari	CS-172/2018	285000	4870	13774	91917	91917