

North Central Railway

**Progress report of PSC sleepers of North Central Railway in FY
2022-2023**

MAR/2023

S. N.	Name of concrete sleeper plant	Reference of Board's contract No	Ordered quantity against the contract (Nos.)	Quantity produced against contract based on IC issued during the year 2022-2023		Total Quantity produced against contract based on IC issued during the contract
				During the month	Upto the month	

Contract CS-172/2018 (Wider Sleeper)

1	ECON Antri Ltd., Antri	CS-172/2018	487500	11709	189434	487500
2	ECON Antri Ltd, Chola		316487	12057	145827	305366
3	Engipress Industries Ltd., Piparsewa(Sanichara)		375000	14052	168319	341105
4	Indian Hume Pipe Co., Ltd., Karari		487500	22734	83207	452629
Gross Total			1666487	60552	586787	1586600

Zonal Rly contract (Ordinary sleeper)

1	ECON Antri Ltd., Antri	07/2020	65000	0	4739	65000
2	ECON Antri Ltd, Chola		65000	0	16320	65000
3	Engipress Industries Ltd., Piparsewa(Sanichara)		25622	0	400	25622
4	Indian Hume Pipe Co., Ltd., Karari		65000	0	12229	65000
Gross total			220622	0	33688	220622