

North Central Railway

**Progress report of PSC sleepers of North Central Railway in FY
2020-2021**

MAR/2021

S. N.	Name of concrete sleeper plant	Reference of Board's contract No	Ordered quantity against the contract (Nos.)	Quantity produced against contract based on IC issued during the year 2020-2021		Total Quantity produced against contract based on IC issued during the contract
				During the month	Upto the month	

Contract CS-172/2018 (Wider Sleeper)

1	ECON Antri Ltd., Antri	CS-172/2018	375000	7538	80424	161767
2	ECON Antri Ltd, Chola	CS-172/2018	285000	6716	49564	90166
3	Engipress Industries Ltd., Banmore	CS-172/2018	375000	0	54275	122648
4	Indian Hume Pipe Co., Ltd., Karari	CS-172/2018	375000	11529	105821	197738