

North Central Railway

Progress report of PSC sleepers of North Central Railway in FY 2021-2022

MAR/2022

S. N.	Name of concrete sleeper plant	Reference of Board's contract No	Ordered quantity against the contract (Nos.)	Quantity produced against contract based on IC issued during the year 2021-2022		Total Quantity produced against contract based on IC issued during the contract
				During the month	Upto the month	

Contract CS-172/2018 (Wider Sleeper)

1	ECON Antri Ltd., Antri	CS-172/2018	375000	18147	136299	298066
2	ECON Antri Ltd, Chola		285000	11750	69373	159539
3	Engipress Industries Ltd., Piparsewa		375000	20959	50190	172838
4	Indian Hume Pipe Co., Ltd., Karari		375000	6071	171684	369422

Zonal Rly contract (Ordinary sleeper)

1	ECON Antri Ltd., Antri	07/2020	65000	2880	36413	60261
2	ECON Antri Ltd, Chola		65000	3748	29891	48680
3	Engipress Industries Ltd., Piparsewa		30000	2393	3947	25222
4	Indian Hume Pipe Co., Ltd., Karari		65000	1763	18636	52771